

**Construction Check List**

Job No: _____	Contractor: _____
Site: _____	Block: _____
Inspector: _____	Date: _____

  

**OK**       **NOT OK**

	Yes	No
<b>Trussed Rafters</b>		
Correct quantity, positions and orientation	<input type="checkbox"/>	<input type="checkbox"/>
Centres not greater than specified	<input type="checkbox"/>	<input type="checkbox"/>
Verticality and bow after erection within code limits	<input type="checkbox"/>	<input type="checkbox"/>
No damage or unauthorised modifications	<input type="checkbox"/>	<input type="checkbox"/>
Girders/Multiple trusses connected together in accordance with specification	<input type="checkbox"/>	<input type="checkbox"/>
Properly seated on wallplates, hangers, etc.	<input type="checkbox"/>	<input type="checkbox"/>
Bracing correct size and in correct position	<input type="checkbox"/>	<input type="checkbox"/>
Bracing connected to each truss as specified	<input type="checkbox"/>	<input type="checkbox"/>
Bracing laps extended over a minimum of 2 trusses	<input type="checkbox"/>	<input type="checkbox"/>
Bracing of truss rafter compression members are installed as specified	<input type="checkbox"/>	<input type="checkbox"/>
Valley set is correctly set out and braced as specified	<input type="checkbox"/>	<input type="checkbox"/>
Valley set is supported on bevelled bottom chord or supported on fillet	<input type="checkbox"/>	<input type="checkbox"/>
<b>Loose Timbers</b>		
Correct sizes, position and grade	<input type="checkbox"/>	<input type="checkbox"/>
Centres not greater than specified	<input type="checkbox"/>	<input type="checkbox"/>
Birdsmouth, joints, scarfs etc., accurately and correctly made	<input type="checkbox"/>	<input type="checkbox"/>
Properly seated on wallplates, hangers, etc.	<input type="checkbox"/>	<input type="checkbox"/>
Fixings are to specification	<input type="checkbox"/>	<input type="checkbox"/>
<b>Structural Metalwork</b>		
Truss clips, framing anchors and other vertical restraints present and fully nailed	<input type="checkbox"/>	<input type="checkbox"/>
Hangers correct to specification and fixed as specified	<input type="checkbox"/>	<input type="checkbox"/>
Gable restraint straps present and correctly fixed including pack between members	<input type="checkbox"/>	<input type="checkbox"/>
<b>Tank Platform</b>		
Correctly positioned and constructed as specified	<input type="checkbox"/>	<input type="checkbox"/>
Loads applied to trusses as allowed for in design	<input type="checkbox"/>	<input type="checkbox"/>
<b>Special Items</b>		
Services in position specified and do not clash with webs	<input type="checkbox"/>	<input type="checkbox"/>
Roof ventilated as specified	<input type="checkbox"/>	<input type="checkbox"/>
Trap hatch formed to specification	<input type="checkbox"/>	<input type="checkbox"/>
Sarking if applicable, is to specification	<input type="checkbox"/>	<input type="checkbox"/>
Tiles fixed are correct weight as specified in design	<input type="checkbox"/>	<input type="checkbox"/>
<b>Comments</b>		
_____		
_____		
_____		
_____		